1. Physical inspection

Test tech: Check off each line upon satisfactory completion. Mark X for problem & describe on reverse.

メ External

* No dents or scratches, paint smooth

imes Perfect silkscreen, no voids or smears; straight JF All 4 knobs line up perfectly with silkscreen (TUNE = $100 \oplus \text{Cmax}$, LOAD = $100 \oplus \text{Cmin}$) All cover screw holes line up with chassis PEM nuts Scorrect serial number XXYYzzzzz where... XX = last 2 digits of year (e.g., 94)YY = number of the week (i.e. 1-52)zzzzz = serial number beginning 10001 + n Example: Ser. no. 944610008 = 1994 week 46, 91B #8 Example: Ser. no. 951210105 = 1995 week 12, 91B #105

Internal (طر

✗ All components & FCBs straight, tightly fastened All parts correct, wiring accurate and neat 🗶 Solder joints shiny & smooth - per ETO workmanship man. ✗ All HV and RF parts & wiring properly spaced & position \mathcal{X} No flux, dirt, or cigarette smell on parts or chassis \rightarrow All connectors tight & all cables routed & fastened ok ★ Mains taps set for 240V input; blower on 106V * Install transformer using 1 bolt (to ground the core)

2. Preliminary Operational Checks & Calibration

AT Leave cover off; disable HV crowbar; set OFER/STBY to STBY -* Disconnect the transformer HV plug from the HV PCB As) Connect AC input to 240V mains 220 V φ) Press FOWER ON - There must be <u>no</u> response.

 Connect high=Z voltmeter from CONTROL gnd to U4 pin 12 # Disable the AC mains interlock switch

e} Fress FOWER ON and start timing --

★ step-start relay closes in less than ~1 second

* blower running normally; normal air exhaust from tubes * red WAIT & amber STBY LEDs lighted

🗡 at 150 <u>+</u> 2 seconds record voltage 🤉 CONTROL U4 pin 12 🛹 move voltmeter to U4 pin 13 & adjust R31 (2.5 MIN ADJ)

so voltage is identical with V in previous step

* with multimeter on Ip, all LEDs must be dark

3680 ★ measured with VOM, DC screen voltage is 370 ± 10V ➤ actual DC plate current = zero (meter @ HV FILTER R1) * on DISPLAY board, adjust R1 for 5.00 V at US pin 6

 $\mathscr K$ remove the AC interlock disable; all amplifier power must go off with no delay; replace interlock disable

1 DO NOT TURN ON AC MAINS POWER YET

 \mathscr{K} on control board set ALC GAIN R16 to center of rotation * connect a variable DC power supply (at least 10 volts 0 1 ampere) in series with an accurate DC ammeter, from HV- to chassis across 10 ohm R1 (HV Filter PCB)

91B S/N <u>962/1032</u> Date page completed <u>93.05.96</u> Initials of tech ______

A Fress 91B FOWER ON and switch the multimeter to Ip \not After 150±10 sec, WAIT must go dark & green STBY light \checkmark Turn on the external DC success so the external amp meter reads exactly 1.0 ampere \mathscr{K} Adjust the Ip meter pot so 91B multimeter reads 1.0 amp AN Press 918 POWER OFF & turn the external DC supply OFF \mathscr{K} Remove the external power supply but keep the wires connected across R1 for the next test A) Fress 918 POWER ON 🗡 Charge a 5000 uf electrolytic capacitor to 40-60 VDC A Connect the cap (+) side to the ground wire from R1 *Firmly connect the cap (-) side to R1 wire from HV(-); 91B mains power should trip OFF immediately, proving that the Ip severe-overcurrent protection works ok \checkmark Connect an accurate HV voltmeter (\geq 3 kV) to HV supply * Re-connect the xfmr HV plug to the HV FCB Fress 91B FOWER ON and wait for the STBY LED to light 🗩 W/multimeter in HV position; adjust control PCB R92 HV MTR so bargraph = actual HV (approx. 2850 VDC) ✓ Switch STBY/DPR to OPR ✓ Connect CONTROL U4 pins 4-5; set R62 for 400-450 mA Ip * Remove pin 4-5 short & adjust CONTROL R61 for 50 mA Ip * Remove short from 91B T/R relay line * Connect 91B as normal to TS-950SD or similar modern xcvr which has low harmonic output (at least -40 dB) st Tune up 91B on 14 MHz into a good 50 ohm dummy load 🗡 Adjust drive so a good external wattmeter reads 1500W carrier (AØ) RF output # CAREFULLY adjust the Prefl detector variable cap for lowest possible indication (~0) on Frefl bargraph * Adjust DISPLAY R3 so the first red RF OUTPUT LED just flickers (but is not fully lighted) 🛹 Adjust TUNE and LOAD controls so the amplifier can just be driven to 1750-1800 W Pout before flattopping. \checkmark Adjust CONTROL R68 sø the lighted TUNE LED is directly below or just slightly left of the TUNE V indfex ≫ Set drive to 25_watts; measure V at CONTROL U2 pin 5 * Adjust CONTROL R52 for exactly the same V at U2/pin 6 * Set drive to 50 watts; mis-adjust LOAD setting and/or TUNE setting until Po drops to SØØW Carefully but quickly adjust CONTROL R8 to fault amp * Adjust drive until Ip = 1.0 amp; adjust CONTROL R49 so voltage at UP pin 8 = 2.50 V. * Connect a voltmeter from ground to CONTROL U4 pin 2.)RXT * Set drive 75W & use the external voltmeter across 10 ohm R1 in HV- lead to misture amp until Ip = 1.6 A * Quickly adjust CONTROL R25 to set that same voltage at U4 pin 3 and immediately return exciter to standby \downarrow Connect a load of SWR 2:1 to 3:1 to the amplifier. / Apply excitation (\leq 50W) and TUNE/LOAD amp for Frefl = 300W on the external RF meter; Carefully adjust CONTROL R110 to fault amplifier at that level. SWR 3:1 91D S/N 962110329Date page completed 23.05.9Initials of tech ______

23.11.74

 \bigcirc Disconnect all 91B connections to the transceiver

 \neq VERY CAREFULLY connect the 91B chassis to HV (+) through a big (100W) 1200 obm resistor

 \not Confirm that Ip ~2A, HV \geq 2 EV, & amp \rightarrow STBY in ~4 sec > VERY CAREFULLY connect chassis to HV (+) through a big 500-600 ohm resistor (Ip ~4A)

* Amp must hard-fault immediately to mains-power OFF

m) Confirm that DC output from screen filter cap is 420-450V * Connect chassis to screen supply out output through a

b must hard-fault <u>immediately</u> to mains-power DFF a that DC output from screen filter cap is 420-450V 43/11mect chassis to screen supply out output through a 5k/50W resistor; voltage should be $\geq 375VDC$ THE AMP HAS THE SCREEN CURRENT LIMITER INSTALLED... 123 M N connect chassis to current limiter output through a 2-2.5k/25W resistor and a DC milliammeter; current 25 K. * IF THE AMP HAS THE SCREEN CURRENT LIMITER INSTALLED ... THEN connect chassis to current limiter output through

<u>3) RF Tests</u>

at Install 71B top cover with 4-5 screws

- おう Connect 91B to TS950SD transceiver and via a NYE or Bird wattmeter to a good 50 ohm dummy load
- ✓T With 91B in STBY mode, apply 100-150W ⊕ 14 MHz and confirm that RF OUTPUT bargraph reads "correctly and load SWR shown by transceiver is 1.1 : 1 or better.
- AT Disconnect the load and feed ~100W to 91B input. Confirm that both RF OUTPUT and Prefl bargraphs read [100W
- eT Re-connect dummy load to 91B and press OFR
- TT Set xovr & 91B to 7 MHz; set xovr to LSB; preset all 91B controls to "normal" positions for 7.1 MHz
- go Disconnect mike and set 91B multimeter to Ip

 μ Switch zevr to XMIT; 91B Ip meter should be dark or 1 LED j) Set XCVR to RCV and CW mode, RF output controls to minimum Go to XMIT; 91B should show Ip ≥ 400 mA a drive $\leq 1W$ 3 Switch 91B multimeter to TUNE; increase drive to 10 W A Adjust TUNE to move TUNE LED as far <u>left</u> as possible M) Adjust LOAD to move TUNE LED under the "V" or slightly left Repeat 1) and m) until LED remains under the "V" after TUNE (a) Increase drive until RF OUTPUT ~1.7 kW (mains still 240V?) pr Record RF OUTFUT meter reading when NYE reads 1.50 kW AVG 1900W

- AT Record Prefl meter reading, if any () of Check Ip; should be 1.0 ± 0.1 amp (.0A
- SY Check HV; should be 2300-2400 VDC 2400V

▶ → GRID green LED should be partly lighted; red must be dark Apply USB voice excitation until NYE meter shows 1.5+ kW

- peak-and-hold; drive must be 50-65W peak-and-hold
- ightarrow If possible check with scope for no flat-topping @ 1.7 kW w) Find TUNE meter setting for 2.2 kW Po; record As "LED #__"
- x Record all TUNE, LOAD & Ip in amplifier's permanent record YT Reduce drive to minimum; change amplifier band but do not retune; increase drive on original band and record level 17Wat which low gain/arc fault occurs.
- 2) "Touch up" the main pi coil, spacing right-hand 4 turns so the TUNE cap dial is at ~15% when tuned properly for 1.6 kW Pout on 21.45 and 29.7 MHz

91B S/N <u>962110329</u> Date page completed <u>23.05.96</u> Initials of tech <u>cump</u>

Cage 4 - REV III -- ACCEPTANCE TEST FLAN For ETO 918 23.11.94

, and "Burn in" amp at least 8 hours at 1.5 kW peak output on 27 MHz CW, keyed $\simeq 50\%$ duty cycle, mains voltage 250 V 50 Hz or 260V 60 Hz. Must pass all tests after burn-in.

(xepear steps c) - r) @ 1.8, 3.7, 7.1, 10.1, 14.2, 18.1**, 21.45, 24.9 & 29.7 MHz

J** First confirm that 91B won't remain in OFR if driven on any 18-29.7 MHz band; then temporarily disable BAND LOCK to complete those tests. Restore BAND LOCK.

set Keep permanently a test record for each amplifier showing all TUNE & LOAD settings for each band and also describing any test result that was not normal

dd) Observe RF OUTPUT, Prefl, & Ip bargraph movements during SSB voice and keyed CW operation for normal dynamics

- ept is TUNE meter adjustment consistent (stable) on all bands? Tune amp using TUNE meter per instructions; should result in same gain $\pm 5\%$ 9 1.7 kW output on all amateur bands
- #f) Check T/R "hot switching" interlock functions on 1 band: * go to key-down CW transmit @ ~500W RF Output * unplug T/R line from amplifier (must remain in xmit) ✗ reduce CW drive slowly; 91B must go to RCV ⊕ <1W Pin</p> ¥ increase CW drive to ~50 W; plug the T/R line back in; amplifier must NOT go to XMIT

gg7 Adjust RF input coil for SWRin \leq 1.3 all bands (per Fhil) (b) Every amp must operate for \geq 5 minutes at 1.5 kW carrier

- Ə lower edge of each amateur band with no overheating ii) Every amp should be tested for normal operation (one band ok) on 120V mains, if possible.
- j;) Wires (A) and (B) to the mains tap-change strip should be clearly labeled (A) and (B) to avoid customer confusion
- We Must be NO audible rattle or irregular noise from blower; only a very smooth "air" sound in quiet room acceptable
- $\mathcal M$) No abnormal hum or buzz from xfmr at full or partial load.
- 4) Tests to be conducted at ETO for product acceptance of 3 pilot models, at least one production amp from each group of 10 for the first 50 units, and on a spot-test basis thereafter:
 - a) 2-tone lin. IM3 & IM5 at 3.8, 7.15, 14.2, 21.2 & 28.5 MHz Must use exciter with 3rd & 5th order IM at least -35dBrelative to either of 2 equal tones. Must meet -30dB
 - b) T/R timing during CW QSK

 - 1) Close key @ t=0; Kout closure @ ____ms, Kin @ ____ms 2) Open key @ t=0: Kin opens @ ____ms, Kout @ ____ms
 - 3) Both must have safety margin ≥ 200 us (or???)

IMPORTANT NOTE: ANY test result which does not meet specifications or in any way appears "unusual" or "abnormal" must be noted on the amplifier's permanent record by the tester. These records should be reviewed by another technician or manager before the amplifier is released for shipment to ETO or to a customer.

91B S/N <u>962110329</u> Date page completed <u>23.05.96</u> Initials of tech _____ (menul

Page 5 - REV III -- ACCEPTANCE TEST PLAN for ETO 918 23.11%,94

DATA AND NOTES

1) RF OUTFUT BARGRAFH reading at 14 MHz & 1.50 kW = $\frac{4562}{5}$ W 2)-Prefl BARGRAPH reading @ 14 MHZ, 1.5 kW -> 50 ohms = \underline{O} W \equiv 3) INTERMODULATION TESTS

Exciter (60W PEP) IM3 0 14 MHz = -____ dB ref. either tone IM5 = -____ dB = -____ dB ref. either tone Amplifier (1.5 kW) IM3 = -____ dB IM5

4) HARMONIC OUTPUT @ 1.7 KW AØ RF OUTPUT:

1.8 MHz	dBc	3.95 MHz dBc
7.3 MHz	dBc	10.12 MHz dBc
14.3 MHz	dBc	18.12 MHz dBc
21.4 MHz	dBc	24 .95 MHz – dBc
28.5 MHz	dBc	29.7 MHz dBc

4) AMPLIFIER TUNING & GAIN DATA @ 1.7 KW (OPTIMUM) Pout

	FREQ, MHZ.	TUNE	LOAD	DRIVE, W	GAIN, dB
	- 1.8Ø	6568	1132	60	1650
	3.50	84 84	2842	60	1700
	4-00	62	61	-60	
	7.15	5558	2428	55	1 8 CO
	10.12	77 78	5862	55	1800
	14.15	39 40	5056	60	1800
	18.1	7074	50 52	60	170C
	21.45	2323	7072	60	A600
	24 . 9Ø	64 70	6062	65	1600
	29.70	1520	78 80	GV	1400 1400
	28. cop 150 pF c PADCAP	36 XCIOSS PCB	74 Date	91B e page comp tials of te	S/N <u>76211032</u> SIN <u>76211032</u>